

WECRD construction report

05/25/2023

Items completed as of 05/25/2023.

1. All main arches are completed and stretched.
2. All main arches are insulated.
3. North end of building arches installed.
4. All electrical for main arches is complete.

Items to be started week of 05/29/2023.

1. South end arches will be installed.
2. Start prep for panels and insulation on North end arches.
3. Start electrical for north end arches.
4. Start prep for south end arches.





