

# WECRD construction report

06/02/2023

## Items completed as of 06/02/2023.

1. All arches have been installed.
2. North end of building panels and insulation has been started.
3. Main arches are being finished and trimmed.
4. Access holes are being covered.

## Items to be started week of 06/05/2023.

1. We will start stretching north side arches.
2. Continue panels and insulation on the north side of building.
3. electrical for north end arches.
4. Start prep for south end arches.











