



Western Elmore County Recreation District



NEXT MEETING

26 AUGUST 2026

4TH WEDNESDAY OF THE MONTH
AT 6:00 PM (*UNLESS NOTED)

<https://youtu.be/SAXwht9jiRI>



COMPLETED!	WHATS HAPPENING NOW!	WHAT IS NEXT!
✓ Sprung Structure ✓ Parking Lot ✓ Concrete ✓ Garage Doors ✓ Doors/Windows ✓ Metal Trim ✓ Therapy/Leisure Pool ✓ 6-Lane Lap/competition Pool ✓ Tile work ✓ Site Clean Up ✓ Bid packages ✓ RFQs Notice published ✓ Bids from local CMs... ✓ Contracts and Estimates	CURRENT SCOPE OF WORK Masonry – Interior Walls/Ceilings • admin offices • multipurpose rooms • front desk area • locker rooms/restrooms Doors/Frames/Hardware Glazing Metal Framing/Gypsum Paint Fire Sprinkler Rough In for Plumbing Rough In for Electrical	HVAC Pool Pumps Lockers Benches Bleachers Landscaping Fencing Waterslide Slide Tower Diving blocks Handicap Lifts Play Structure Lifeguard Chairs

- Masonry is almost complete! The high walls are done!
- Walls going in for the main restroom / shower area.
- Steel ceiling joists being installed.
- Plumbing crews installing main water lines and secondary service lines
- Electrical conduit and junction box install is ongoing
- Steel stud wall framing almost complete in rest room areas on north end

